Completion Report

1	Name of Wok	Dismantling & Construction of Culverts, removal of debries and providing New Pre cast RCC Covering Slabs, Desilting of drains in Bagalagunte ward no.14, Dasarahalli Sub Division
2	Sanctioned Estimate No.& Date	EE/DD/AS/ 48/21-22, Dt.13.01.2022
		EE/DD/TS/84 /21-22, Dt.14.01.2022
3	Head of Acount which is Chargeable	, P Code-3726
4	Enstrument Order No. & Date	BBMP/EE/DD/WO/ 47 /22-23, Dt.01.07.2022
5	Name of Contractor	Jnanendra Murthy M D
6a	Time Stipulated for Completion of work	90 days
b	Delay in execulation of work	-
7	Measurement recorded in MB	MB No. 4884/19-20
	Page No	488322 - 488324
8	check Measurment of the Asst	10-08-2022 (Physically completed on 29-07-2022)
	Exe. Eng./ Exe.Eng. On	-
9	Name of the Office / Official	Asst.Executive Enginner
	incharge of the work	T.Dasarahalli Sub Division
10	a)Assistant Engineer	Venkateshappa
	b) Asst. Exe. Engineer	B.R Ranganatha

Sanctioned Estimate amount	Amount claims as per actually vide as per bills	Excess	Savings (Rs)
35.25 Lakhs	3237707.00	-	287293

1) Certified that the above work has been Completed within the stipulated time nited in the

2) Certified that the Contractor has delayed and completed the work for which necessary fine recovered

3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER
Ward No.14

EXECUTIVE ENGINEER
Bruhat Bengaluru Mahanagara Palike
Dasarahalli Division, Bengaluru-73.

ASSISTANT EXECUTIVE ENGINEER
T.DASARAHALLI SUB-DIVISION

Assistant Executive Engineer
T. Dasarahalli Sub Division
Bagalagunte, BBMP
Bangalore-560073